DRAFT Procurement Programme - May 2025

		2026									2027											
Item	Name	Mar-26	Apr-26	May-26	Jun-26	Jul-26	Sep-26 Aug-26	Oct-26	Nov-26	Dec-26	Jan-27	Feb-27	Mar-27	Apr-27	May-27	Jun-27	Jul-27	Aug-27	Sep-27	Oct-27	Nov-27	Dec-27
1	Muri and Titikaveka Flood Management Works																					
1.1	Local Materials Supply																					
1.1.1	Tender																					
1.1.2	Implementation																			1		
1.2	International Materials Supply																					
1.2.1	Tender																					
1.2.2	Implementation																					
1.3	Stream / River Outlet Contract																					
1.3.1	Tender																					
1.3.2	Implementation																			ш		
1.4	1.4 Stream Improvments Contract (including small diameter culverts, road side drains and swales)																					
1.4.1	Tender																					
1.4.2	Implementation																			ш		
1.5	Wetlands / Detention Basins Contract																					
1.5.1	Tender																					
1.5.2	Implementation																					
1.6	Domestic Onsite Sanitation Improvements																					
1.6.1	Tender																			1		
1.6.2	Implementation																			Ш		
2	2 Pa Enua Water Security Works																					
2.1	Materials Supply																					
2.1.1	Tender																					
2.1.2	Implementation																					
2.2	Tank Installation Package 1 - Aitutaki (480 Tanks)																					
2.2.1	Tender																					
2.2.2	Implementation	<u> </u>			L_ l																	
2.3	Tank Installation Package 2 - Atiu, Mitiaro and Mangaia (520 Tanks)																					
2.3.1	Tender																					
2.3.2	Implementation																					

Assumptions:

- 1. Local materials contract would supply large culverts / precast to the Stream / River Outlet Contract
- 2. International materials contract would supply gabions to the Stream / River Outlet Contract, and small diameter culverts to the Stream Improvements Contract
- 3. Stream / River Outlets Contract, Stream Improvements Contract and Wetland / Detention Basin Contracts run sequentially to allow previous contractor to bid for upcoming contracts
- 4. Domestic Onsite Sanitation Improvements delivered prior to tank installation packages to allow contractor to bid for upcoming works
- 5. Materials Supply for the tank installation packages will need to be delivered progressively in packages over a long duration
- 6. There is a long lead time prior to starting the installation of tanks after the material supply is implemented to allow for the materials to be 'ahead' of installation